

BOND PROJECTS--Status as of May 8, 2024

PROJECTS	Construction Bid	Construction Start	Expense as of 5/8/2024	Estimated Construction End	Estimated Final Cost
West Field HS (New Build)	\$154,431,924	2/1/2022	\$122,550,443	August 2024	\$154,431,924
Mountain View JHS (New Build)	\$62,688,570	4/22/2022	\$55,765,214	August 2024	\$62,688,570
Haven Bay Elem. (New Build)	\$42,741,300	3/1/2023	\$24,246,207	August 2024	\$42,741,300
Roosevelt Elem. (Replacement)	\$46,393,324	12/20/2023	\$2,605,300	August 2025	\$46,393,324
TOTAL	\$306,255,118		\$205,167,164		\$306,255,118